

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase IX - EOAT- SPSR Nellore District-Package No. AP .IX LB08  
"Construction of Low Level causeway across Dunnapothulavagu @ KM 0/0 to 0/2 on the road from K.K.Road to Pullayapalli H/W in SPSR Nellore District -  
Granting of Extension of Agreement Time upto 20.12.2012 for a period of 126 days without penalty - Orders - Issued.

-----

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1996

Dated:03-11-2012.

Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept, dated.17.09.2010.
- 2). From the ENC(PR), PMGSY, Lr.No.DEE.IV/W4/PMGSY Ph.  
IX-LB09/2010, dated 18-09-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 20.12.2012 for a period of 126 days without penalty towards the work "Construction of Low Level causeway across Dunnapothulavagu @ KM 0/0 to 0/2 on the road from K.K.Road to Pullayapalli H/W in SPSR Nellore District under PMGSY Phase IX Package No. AP IX LB08 as the delay is not attributed by the Contractor due to non-finalization of design of cause way.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer, (PR), SPSR Nellore District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).  
Sc/Sf.

//FORWARDED BY ORDER//

SECTION OFFICER.